April 24, 2024

EROSION AND SEDIMENT CONTROL REPORT

12245 TORBRAM ROAD TULLAMORE LANDS

TOWN OF CALEDON REGION OF PEEL

PREPARED FOR:

TULLAMORE INDUSTRIAL GP LIMITED

PREPARED BY:

C.F. CROZIER & ASSOCIATES INC. 2800 HIGH POINT DRIVE, SUITE 100 MILTON, ON L9T 6P4

APRIL 2024

CFCA FILE NO. 2022-5842

The material in this report reflects best judgment in light of the information available at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions made based on it, are the responsibilities of such third parties. C.F. Crozier & Associates Inc. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report.



Revision Number	Date	Comments
Rev.0	November 2022	Issued for Topsoil Stripping Permit - TRCA
Rev. 1	December 2022	Issued for Topsoil Stripping Permit - TRCA
Rev. 2	April 2023	Issued for Topsoil Stripping Permit - Town
Rev. 3	October 2023	Issued for DPoS & OPA
Rev. 4	April 2024	Issued for DPoS

TABLE OF CONTENTS

1.0	INTRODUCTION	1
1.3	Proposed Development	1
1.3		
2.0	PREVIOUS STUDIES AND REPORTS	2
3.0	CONDITION OF EXISTING RECEIVING WATER	2
4.0	ENVIRONMENTAL FEATURES	2
4.		
4.2 4.3		
5.0	SOILS	3
3.0	STABILIZATION/CONSTRUCTION STAGING	4
7.0	DESIGN DETAILS OF EROSION AND SEDIMENT CONTROL MEASURES	4
7. ²		
3.0	RECORD KEEPING PROCEDURE	5
9.0	TEMPORARY CROSSINGS	6
10.0	STOCKPILE DETAILS	6
11.0	EMERGENCY CONTACTS	6

LIST OF TABLES

Table 1:Drainage Areas to Wetlands Summary

Table 2:Construction Sequencing

LIST OF APPENDICES

Appendix A: Supporting Calculations

LIST OF DRAWINGS

Figure 1: Existing Drainage to Wetlands

TSP01 – TSP02: Topsoil Stripping Drawings

1.0 Introduction

C.F. Crozier & Associates Inc. (Crozier) was retained by Tullamore Industrial GP Limited (the Owner) to prepare this Erosion and Sediment Control Report in support of a proposed Business Park at 12245 Torbram Road (the Tullamore Lands). This report is in support of the Draft Plan of Subdivision application for the proposed development.

1.1 Site Description

The subject lands (Site) consist of approximately 174.8 hectares (ha). The Site is bound by Mayfield Road to the south, Airport Road to the east, greenfield lands to the north, and Torbram Road to the west. The Site is owned by Tullamore Industrial GP Limited and consists of primarily agricultural lands and contains a Greenbelt area as well as two tributaries of the West Humber River.

The Greenbelt area of the Site is located north of the Torbram Road and Mayfield Road intersection. A tributary of the West Humber River is conveyed through this Greenbelt area. A second tributary of the West Humber River flows through the middle of the Site. Both tributaries convey stormwater southwards through existing culverts under Mayfield Road.

Note, the Site was granted a Minister's Zoning Order (MZO) by the provincial government earlier this year.

1.2 Proposed Development

The Site is proposed to be developed into an industrial business park. The current development plan according to the Draft Plan of Subdivision (Weston Consulting, 2024) includes industrial buildings, three stormwater management facilities and three (3) 26.0m Right-of-Ways (ROWs).

1.3 Phasing

Topsoil stripping and earthworks activities on Site are proposed in four phases – please refer to **Drawing TSP-01**. Phase 1 is comprised of Block 1, including the portion of Toronto and Region Conservation Authority (TRCA) regulated that has been approved to be worked in, and extends down to Mayfield Road.

Phase 2 includes the Phase 1 areas and the remainder of the Site, except for the natural features and the associated buffers that have been delineated by GEI. The silt fences will be installed along the borders of these features however, two crossings are proposed over existing wetlands on Site. These crossings will provide access to the center of the property.

Phase 3 includes the portion of the natural features that separate Phase 1 and Phase 2. Note, prior to work commencing in the Phase 3 area, a permit is required from TRCA that allows for the removal of the natural features and their associated buffers.

Phase 4 includes the remainder of the site, which is located at the north end of the site.

Activities during all phases include installation of silt fences, installation of the mud mats at the construction and employee entrances, the construction of two (2) hauling roads, and the construction of interceptor swales and temporary sediment basins.

2.0 Previous Studies and Reports

The following background studies provide the basis for the materials provided in the topsoil stripping permit package. These reports have been reviewed to identify constraints that inform the erosion and sediment control (ESC) measures proposed within the Site.

The reports are as follows:

- Erosion and Sediment Control Guide for Urban Construction, Toronto and Region Conservation Authority (TRCA) (2019);
- Stormwater Management Planning and Design Manual, Ministry of the Environment, Conservation, and Parks (March 2003);
- Scoped Subwatershed Study Final Report, Wood Environment & Infrastructure Solutions (January 2022);
- Geotechnical Investigation 0 & 12245 Torbram Road, Toronto Inspection (2023);
- Comprehensive Environmental Impact Study and Management Plan Tullamore Employment Lands, GEI Consultants (2023).

3.0 Condition of Existing Receiving Water

All in-stream works must be completed in accordance with MNRF's Construction Timing Window per the guidelines below. The Site is located within the Humber River Watershed and is "contributing" habitat for Redside Dace, therefore making it a warmwater/coldwater species classification.

MNR's Fisheries Construction Timing Guideline (MNR, 1989)

Creek Classification	Construction Permitted
WARMWATER CREEK (supports or contributes to warm water fisheries)	July 1 to March 31
COLDWATER CREEK (supports or contributes to coldwater fisheries)	June 15 to September 15
WARMWATER/COLDWATER SPECIES (both encountered in a watercourse and/or evidence of Redside Dace)	July 1 to September 15

The construction timing window will be confirmed with MECP, DFO and TRCA prior to commencing work.

4.0 Environmental Features

The information presented in Sections 4.1 and 4.2 is from the Comprehensive Environmental Impact Study and Management Plan Tullamore Employment Lands, GEI Consultants.

C.F. Crozier & Associates Inc. Project No. 2022-5842

4.1 Wetlands

The Site consists primarily of anthropogenic vegetation cover, such as agricultural fields and old field meadows. The agricultural fields are actively managed (row crop or actively browsed pasturelands). Wetlands are present, associated with Headwater Drainage Features (HDFs) and ponds.

Surveys completed by GEI show that wetland is present. The community types observed all have mineral soils and consist of marsh and thicket swamp. These wetlands and associated boundaries were confirmed by GEI staff using the '50/50 rule', where features having over 50% cover of wetland plants were classified as wetland. These boundaries (excluding wetland within the Greenbelt) were later verified by the TRCA on July 5 and October 22, 2021. All wetland communities present within the Subject Lands are regulated by TRCA; no wetland features exceed 2 ha in size.

Note, wetlands are proposed to be removed from the Site, however, wetland compensation area will be provided within the Environmental Protection Area (Block 12) on the Site.

4.2 Woodlands

Two forested Ecological Land Classification (ELC) community types were identified within the Site. These forested units are located within the Greenbelt and are considered significant. The significant woodland will be retained and enhanced through the establishment of the 30 m vegetated buffers.

4.3 Drainage Areas to Wetlands

As requested by TRCA, delineation of areas draining to each existing wetland on Site was completed by Crozier under existing conditions and during topsoil stripping activities. Best efforts were made to provide balance of areas directed to each wetland during topsoil stripping. **Figure 1** demonstrates the existing wetland drainage areas.

5.0 Soils

The following information is from the Preliminary Hydrogeological Investigation Tullamore Lands, prepared by Toronto Inspection Ltd.:

- The overburden material generally consists of topsoil or fill up to depth of approximately 1 m below ground and is underlain by fine-grained glacial deposits of clayey silt to sandy silt. There is an isolated deposit of sand and gravel at the north boundary of the Site.
- The underlying conditions of the Site describe an unconfined clayey silt to sandy silt aquitard formation of very low permeability.

Additional details on the borehole logs, soil classifications, grain size distribution analyses, etc. can be found in the detailed hydrogeological report by Toronto Inspection Ltd.

The predominant soil types for this project are sandy silt to clayey silt glacial till. In accordance with the Erosion and Sediment Control Guidelines for Urban Construction (TRCA, 2019) this soil type has a "medium to high" soil erodibility rating (refer to Table 6.2). Additionally, according to Table 6.3, the erosion potential for graded slopes and graded conveyance channels with less than 2% slope and slope lengths greater than 30 m, are considered "moderate". Overall, the Site is categorized as "moderate" from an erosion perspective.

6.0 Stabilization/Construction Staging

The topsoil stripping permit application is for the entire Site (excluding the Greenbelt as well as areas in TRCA regulated limits and the associated buffers). The sequence of construction activities is described in **Table 2**.

Table 2: Construction Sequencing

Table 2: Cor	nstruction Sequ	vencing							
ESC Measure	Timing for	Inspection / Maintenance							
E3C Medsure	Installation	Requirements							
Phase 1 Works									
Step 1 – Permits									
Ensure that Permit is secured (Town)									
Step 2 – ESC Measures									
Install Silt Fence and Mud Mats	Prior to stripping works	Environmental Consultant to provide weekly inspections / reports and after each rainfall event. Regular maintenance to remove accumulated sediment and repair ESC measures as required.							
Step 3 – Topsoil Stripping									
 Remove topsoil and stock on-site Construct temporary drainage swales Construct temporary sediment basins 		Environmental Consultant to provide weekly inspections / reports and after each rainfall event. Regular maintenance to remove accumulated sediment and repair ESC measures as required.							
Phase	e 2, 3 & 4 Work								
Step 1 – Permits	<u> </u>								
Ensure that Topsoil Stripping Permit is:	secured (TRCA	A and Town)							
Step 2 – ESC Measures	,	,							
 Install additional Silt Fence Construct temporary crossings of the TRCA regulated area 	Prior to stripping works	Environmental Consultant to provide weekly inspections / reports and after each rainfall event. Regular maintenance to remove accumulated sediment and repair ESC measures as required.							
Step 3 – Topsoil Stripping									
 Remove topsoil and stock on-site Construct temporary drainage swales Construct temporary sediment basins 		Environmental Consultant to provide weekly inspections / reports and after each rainfall event. Regular maintenance to remove accumulated sediment and repair ESC measures as required.							

As part of the onsite construction works, active pumping is expected at several locations across the site. Pumping will be required in areas of restoration and berm removal. Isolation and flow bypass plans will be developed at the time of detailed design to ensure there is no disruption downstream.

7.0 Design Details of Erosion and Sediment Control Measures

The following erosion and sediment control features will be implemented for the project.

7.1 Erosion Control Measures

<u>Interceptor Swales</u> – Interceptor swales have been designed with reduced slope gradients to reduce erosion potential during the construction period. The interceptor swales have been designed to convey the 100-year storm event. Refer to the Topsoil Stripping Drawings for additional details and calculations related to the interceptor swale design.

7.2 Sediment Control Measures

Stone Mud Mat – A stone mud mat will be provided to minimize the migration of unwanted material on to the adjacent ROWs. The construction access must be maintained (cleaned, swept and flushed) to minimize any disruption to the municipal ROW. Construction access for the Site is provided through Airport Road and Mayfield Road only. The access provided through Torbram Road is an employee access only and will not be utilized by construction vehicles. Refer to **Drawing TSP-01** for the location of the proposed mud mats.

<u>Silt Fence</u> – Sediment control fence will be installed in accordance with the Topsoil Stripping Drawings. The erosion and sediment control fencing will be monitored on a regular basis and repaired/replaced as required.

<u>Temporary Sediment Basins</u> – The temporary sediment basins have been designed to intercept sediment laden water and allow for settling of suspended soil particles. Refer to the Topsoil Stripping Drawings for additional details and calculations related to the permanent pool, active storage, and outlet structure designs. The pond outlets are designed to discharge flows upstream of the silt fence where feasible to promote additional removal of sediment as water travels through the silt fence and vegetated areas prior to entering the existing watercourse on Site.

<u>Sediment Curtain</u> – Sediment curtains will be installed in each temporary sediment basin and will be located between the swale inlets and basin outlet. The curtain keeps sediment contained to the area between the curtain and the pond bank and slows the movement of water in the isolated area, providing additional sediment control within the temporary sediment basins. The sediment curtains will be monitored on a regular basis and repaired/replaced as required.

8.0 Record Keeping Procedure

In accordance with the Erosion and Sediment Control Guidelines for Urban Construction (TRCA, 2019), the frequency of erosion and sediment control inspections will be conducted as follows:

- On a weekly basis
- After every major rainfall event (greater than 10 mm)
- After every significant snowmelt event
- Daily during extended rain or snowmelt periods

Erosion and sediment control inspections, along with the required record keeping, will be completed by the project environmental consultant in conjunction with the overall environmental monitoring for the project.

9.0 Temporary Crossings

The temporary crossings proposed over the existing wetlands on Site have been sized to convey the 25-year storm event as it is the nearest design storm event to the determined flood level that needs to be protected during instream works. A return period (T) of 20 years was determined according to the equation in Appendix A of the Erosion and Sediment Control Guide for Urban Construction (TRCA, 2019):

$$T = \frac{1}{1 - \sqrt[L]{1 - R}} = \frac{1}{1 - \sqrt[L]{1 - 0.05}} = 20 \ year$$

In the equation above, L is the anticipated service life of the culvert in units of years and R is the specific risk, which is unitless. Refer to **Appendix A** and Topsoil Stripping Drawings for additional details and calculations related to the sizing of the proposed culverts.

10.0 Stockpile Details

The topsoil stockpile locations (if necessary) will be constructed in conformance with the following criteria:

- Maximum Topsoil Pile Height: 3.0 m
- Maximum Pile Side Slopes: 2:1
- Any stockpiles left for more than 30 days will be stabilized. All other areas will be stabilized immediately upon completion of works.
- Any topsoil stockpiled for over six (6) months should be amended with compost.
- Plant material and leaf litter, except for invasive species, that are generated by clearing the Site, are to be chipped and removed from the Site.

11.0 Emergency Contacts

Rice Group

Contact: Michael Mendes, Vice President, Development

Office: 905-888-1277 x 227

Cell: 416-899-5877

Email: michael.mendes@ricegroup.ca

Project Manager – Civil Consultant: C.F. Crozier & Associates Inc.

Contact: Julie Scott, P.Eng.

Office: 416-842-0032 Email: jscott@cfcrozier.ca

Project Manager – Environmental Consultant: GEI

Contact: Shelley Lohnes, H.BSc.

Office: 289-971-7389

Email: slohnes@geiconsultants.com

We trust the information provided above satisfies the requirements for erosion and sediment control measures within the indicated topsoil stripping area and we recommend the approval of the topsoil stripping permit.

Respectfully submitted,

C.F. CROZIER & ASSOCIATES INC.

Julie Scott, P.Eng. Project Manager

/ic/js

l:\2000\2022 - Rice Group\5842 - Tullamore Lands\Reports\2024.04.18 ESC Report\5842_ESC Report.docx

APPENDIX A

Supporting Calculations

Culvert Report

Hydraflow Express Extension for Autodesk® Civil 3D® by Autodesk, Inc.


= 50.0000

Thursday, Nov 17 2022

East

Crest Width (m)

Invert Elev Dn (m) Pipe Length (m) Slope (%) Invert Elev Up (m) Rise (mm)	= 236.7000 = 27.0000 = 1.8519 = 237.2000 = 600.0	Calculations Qmin (cms) Qmax (cms) Tailwater Elev (m)	= 0.0000 = 3.0000 = (dc+D)/2
Shape	= Circular	Highlighted	
Span (mm)	= 600.0	Qtotal (cms)	= 2.0000
No. Barrels	= 1	Qpipe (cms)	= 1.0467
n-Value	= 0.012	Qovertop (cms)	= 0.9533
Culvert Type	 Circular Corrugate Metal Pipe 	Veloc Dn (m/s)	= 3.7124
Culvert Entrance	= Projecting	Veloc Up (m/s)	= 3.7019
Coeff. K,M,c,Y,k	= 0.034, 1.5, 0.0553, 0.54, 0.9	HGL Dn (m)	= 237.2916
		HGL Up (m)	= 237.9339
Embankment		Hw Elev (m)	= 240.0049
Top Elevation (m)	= 240.0000	Hw/D (m)	= 4.6748
Top Width (m)	= 20.0000	Flow Regime	= Inlet Control



Culvert Report

Hydraflow Express Extension for Autodesk® Civil 3D® by Autodesk, Inc.

= 20.0000

= 50.0000

Thursday, Nov 17 2022

= Inlet Control


West Culvert

Top Width (m)


Crest Width (m)

Invert Elev Dn (m)	= 238.5000	Calculations	
Pipe Length (m)	= 48.0000	Qmin (cms)	= 0.0000
Slope (%)	= 0.8333	Qmax (cms)	= 3.0000
Invert Elev Up (m)	= 238.9000	Tailwater Elev (m)	= (dc+D)/2
Rise (mm)	= 900.0	, ,	
Shape	= Circular	Highlighted	
Span (mm)	= 900.0	Qtotal (cms)	= 2.2500
No. Barrels	= 1	Qpipe (cms)	= 1.9130
n-Value	= 0.012	Qovertop (cms)	= 0.3370
Culvert Type	 Circular Corrugate Metal Pipe 	Veloc Dn (m/s)	= 3.0762
Culvert Entrance	= Projecting	Veloc Up (m/s)	= 3.2031
Coeff. K,M,c,Y,k	= 0.034, 1.5, 0.0553, 0.54, 0.9	HGL Dn (m)	= 239.3490
		HGL Up (m)	= 239.6994
Embankment		Hw Elev (m)	= 241.0227
Top Elevation (m)	= 241.0000	Hw/D (m)	= 2.3586

Flow Regime



DRAWINGS





LEGEND EXISTING CONTOUR (1.0m) EXISTING CONTOUR (5.0m) EXISTING WETLAND CATCHMENTS EXTERNAL WETLAND CATCHMENTS WETLAND LIMIT (30m BUFFER, GEI 2022) WETLAND LIMIT (GEI, 2022) EX. WATERCOURSES EXISTING OVERLAND FLOW DIRECTION

7 ISSUED FOR DPoS & OPA
6 ISSUED FOR TOPSOIL STRIPPING PERMIT
5 ISSUED FOR TOPSOIL STRIPPING PERMIT
4 ISSUED FOR TOPSOIL STRIPPING PERMIT 2023/MAY/24 2023/MAY/16 2023/MAY/10 YYYY/MMM/DD

BEARINGS ARE UTM GRID, DERIVED FROM GPS OBSERVATION USING THE "TOPNET" GPS NETWORK OBSERVATIONS, UTM ZONE 17, NAD83 (CSRS) (1997.0)

ELEVATIONS HERON ARE GEODETIC IN ORIGIN AND WERE DERIVED FROM GPS OBSERVATION USING THE "TOPNET" GPS NETWORK AND REFERED TO THE CGVD-1928: 1987 DATUM

A CUT CROSS HAVING ELEVATION 242.51 m WAS SET ON THE NORTHEAST CORNER OF THE INTERSECTION BETWEEN MAYFIELD ROAD AND TORBRAM ROAD

DESIGN ELEMENTS ARE BASED ON SITE PLAN BY WESTON CONSULTING INC. DRAWING No.: TBD PROJECT No.: TBD

THIS DRAWING IS TO BE READ AND UNDERSTOOD IN CONJUNCTION WITH ALL OTHER PLANS AND DOCUMENTS APPLICABLE TO THIS PROJECT. DO NOT SCALE THIS DRAWING. ALL EXISTING UNDERGROUND UTILITIES TO BE VERIFIED IN THE FIELD BY THE CONTRACTOR PRIOR TO CONSTRUCTION.


TULLAMORE LANDS TOWN OF CALEDON

EXISTING DRAINAGE TO WETLANDS



2022-5842

2800 High Point Drive SUITE 100 MILTON, ON L9T 6P4 905-875-0026 T 905-875-4915 F WWW.CFCROZIER.CA



TOPSOIL AND EROSION AND SEDIMENT CONTROL (ESC) MANAGEMENT STRATEGY THE EROSION AND SEDIMENT CONTROLS SHALL BE A MULTI BARRIER APPROACH TO PREVENT EROSION DURING CONSTRUCTION TO DEAL WITH SEDIMENT TRANSPORT AT SOURCE AND TO MINIMIZE SEDIMENT TRANSPORT FROM LEAVING THE SITE. THE MITIGATION MEASURES OUTLINED BELOW SHALL BE MAINTAINED BY THE CONTRACTOR THROUGH REGULAR INSPECTIONS, MONITORING AND MAINTENANCE UNTIL THE SOIL HAS BEEN STABILIZED. THE CONTRACTOR SHALL KEEP A COPY OF THE ESC PLANS AND THE TORONTO AND REGION CONSERVATION AUTHORITY, EROSION AND SEDIMENT CONTROL GUIDELINE, DECEMBER 2006, ON SITE AT

GENERAL NOTES

CONSTRUCTION PHASES TO PREVENT ENTRY OF SEDIMENT INTO THE WATER. ALL DAMAGED EROSION AND SEDIMENT CONTROL MEASURES SHOULD BE REPAIRED AND/OR REPLACED WITHIN 48 HOURS OF THE INSPECTION. THE EROSION AND SEDIMENT CONTROL STRATEGIES OUTLINED ON THE PLANS ARE NOT STATIC AND MAY NEED TO BE UPGRADED / AMENDED AS SITE CONDITIONS CHANGE TO MINIMIZE SEDIMENT LADEN RUNOFF FROM LEAVING THE WORK AREAS. IF THE PRESCRIBED MEASURES ON THE PLANS ARE NOT EFFECTIVE IN PREVENTING THE RELEASE OF A DELETERIOUS SUBSTANCE, INCLUDING SEDIMENT, THEN ALTERNATIVE MEASURES MUST BE IMPLEMENTED IMMEDIATELY TO MINIMIZE POTENTIAL ECOLOGICAL IMPACTS. TRCA ENFORCEMENT OFFICER SHOULD BE IMMEDIATELY CONTACTED. ADDITIONAL ESC MEASURES ARE TO BE KEPT ON SITE AND USED AS NECESSARY. AN ENVIRONMENTAL MONITOR WILL ATTEND THE SITE TO INSPECT ALL NEW CONTROLS, AS WELL AS ON A REGULAR BASIS, OR FOLLOWING RAIN/SNOWMELT EVENT, TO MONITOR ALL WORKS, AND IN PARTICULAR WORKS RELATED TO EROSION AND SEDIMENT CONTROLS. SHOULD CONCERNS ARISE ON SITE THE ENVIRONMENTAL MONITOR WILL CONTACT THE TRCA ALL ACTIVITIES, INCLUDING MAINTENANCE PROCEDURES, WILL BE CONTROLLED TO PREVENT THE ENTRY OF PETROLEUM PRODUCTS, DEBRIS, RUBBLE, CONCRETE OR OTHER DELETERIOUS SUBSTANCES INTO THE WATER. VEHICULAR REFUELING AND

EROSION AND SEDIMENT CONTROL (ESC) MEASURES WILL BE IMPLEMENTED PRIOR TO, AND MAINTAINED DURING THE

- MAINTENANCE WILL BE CONDUCTED A MINIMUM OF 30M FROM THE WATER. **EROSION CONTROLS** . THE CONTRACTOR SHALL MONITOR THE WEATHER SEVERAL DAYS IN ADVANCE OF THE ONSET OF THE PROJECT TO ENSURE
- THAT THE WORKS WILL BE CONDUCTED DURING FAVOURABLE WEATHER CONDITIONS. SHOULD AN UNEXPECTED STORM ARISE, THE CONTRACTOR WILL REMOVE ALL UNFIXED ITEMS FROM THE STORM FLOOD PLAIN THAT WOULD HAVE THE POTENTIAL TO CAUSE A SPILL OR AN OBSTRUCTION TO FLOW, E.G., FUEL TANKS, PORTA-POTTIES, MACHINERY, EQUIPMENT, CONSTRUCTION MATERIALS, ETC. MATERIALS, ETC.

 MALE DEWATERING SHALL BE TREATED AND RELEASED TO THE ENVIRONMENT AT LEAST 30m FROM A WATERCOURSE OR
 WETLAND AND ALLOWED TO DRAIN THROUGH A WELL—VEGETATED AREA. NO DEWATERING EFFLUENT SHALL BE SENT DIRECTLY TO ANY WATERCOURSE, WETLAND OR FOREST, OR ALLOWED TO DRAIN ONTO DISTURBED SOILS WITHIN THE WORK AREA. THESE CONTROL MEASURES SHALL BE MONITORED FOR EFFECTIVENESS AND MAINTAINED OR REVISED TO MEET THE OBJECTIVE OF PREVENTING THE RELEASE OF SEDIMENT LADEN WATER. THE CONTRACTOR SHALL MINIMIZE THE AREA OF DISTURBANCE AT ANY ONE TIME TO LIMIT THE DURATION OF SOIL EXPOSURE. CONSTRUCTION SHALL BE PHASED AS NECESSARY AND AREAS STABILIZED AS THE WORK PROGRESSES. AREAS DISTURBED AND LEFT EXPOSED FOR MORE THAN 15 DAYS TO BE PROTECTED WITH LAYER OF STRAW MULCH, TO THE SATISFACTION OF
- . THE CONTRACTOR SHALL RETAIN AS MUCH EXISTING VEGETATION AS POSSIBLE BY LIMITING THE DISTURBANCE TO NON-ESSENTIAL AREAS AND STABILIZE EXPOSED SOILS QUICKLY. THE PROPOSED VEGETATION SPECIFICATION INCLUDES A FAST GERMINATING SEED MIX TO QUICKLY ESTABLISH GROUND COVER AND SHALL BE APPLIED WITHIN 15 DAYS OF COMPLETING THE CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL ENSURE THAT THE PROPOSED VEGETATION GERMINATES AND ESTABLISHES QUICKLY AND SHALL REAPPLY THE GROUND COVER MIX AS DIRECTED BY THE ENGINEER UNTIL A SUITABLE VEGETATED GROUND COVER IS IN PLACE. . THE CONTRACTOR SHALL MINIMIZE THE SLOPE LENGTH AND GRADIENT OF DISTURBED AREAS, MAINTAIN OVERLAND SHEET FLOW AND AVOID CONCENTRATED FLOWS.

SEDIMENT CONTROLS

- SILT FENCE TO BE INSTALLED IN LOCATIONS SHOWN ON PLAN AND AS DIRECTED BY SITE ENGINEER. SILT FENCE MUST BE INSPECTED WEEKLY FOR RIPS OR TEARS, BROKEN STAKES, BLOW-OUTS AND ACCUMULATION OF
- SILT FENCE MUST BE INSPECTED FOLLOWING ALL 15mm OR GREATER RAIN STORM EVENT OR AS DIRECTED BY SITE ENGINEER. SEDIMENT MUST BE REMOVED FROM SILT FENCE WHEN ACCUMULATION REACHES 50% OF THE HEIGHT OF FENCE. ALL SILT FENCES MUST BE REMOVED ONLY WHEN THE ENTIRE SITE IS STABILIZED AND AS DIRECTED BY THE SITE ENGINEER. STONE MUD MAT TO BE INSTALLED PRIOR TO CONSTRUCTION ON SITE. 7. REMOVE ACCUMULATED SEDIMENT UPSTREAM OF ROCK CHECK DAM IF GREATER THAN ONE HALF OF DAM HEIGHT.

 8. SILT REMOVAL FROM FILTREXX CHECK DAMS MUST BE UNDERTAKEN WITH CARE TO MINIMIZE DOWNSTREAM SEDIMENTATION IN
- SWALE OR DITCH.

 9. SEDIMENT TO BE CLEANED FROM TEMPORARY POND ONCE ACCUMULATION REACHES 50% OF CAPACITY. 10. SEDIMENT SHALL BE CLEANED FROM PUBLIC ROADS AT THE END OF EACH DAY, OR AS DIRECTED BY THE ENGINEER

GENERAL NOTES

THE ESC STRATEGIES OUTLINED ON THE PLANS ARE NOT STATIC AND MAY NEED TO BE UPGRADED/AMENDED AS SITE CONDITIONS CHANGE TO PREVENT SEDIMENT RELEASES TO THE NATURAL ENVIRONMENT. ANY CHANGES FROM THE APPROVED ESC PLANS WILL BE DOCUMENTED AND REPORTED TO THE ENFORCEMENT OFFICE. INSPECTION OF THE PROPOSED EROSION AND SEDIMENT CONTROL MEASURES WILL OCCUR AT THE FREQUENCY DISTURBED AREAS LEFT FOR 30 DAYS OR LONGER MUST BE STABILIZED. EROSION AND SEDIMENT CONTROL MEASURES SHOULD BE INSPECTED WEEKLY, AT A MINIMUM, AFTER RAIN AND SNOW MELT EVENTS AND DAILY DURING EXTENDED RAIN OR SNOWMELT PERIODS. DURING INACTIVE PERIODS, WHERE THE SITE IS INACTIVE FOR 30 DAYS OR LONGER, A MONTHLY INSPECTION SHOULD BE CONDUCTED. ALL DAMAGED ESC MEASURES WILL BE REPAIRED AND/OR REPLACED WITHIN 48 HOURS OR SOONER ENVIRONMENTAL RECEPTORS ARE AT IMMINENT AND FORESEÉABLE RISK OF ADVERSE IMPACT. ALL SEDIMENT CONTROL MEASURES SUCH AS SEDIMENT CONTROL FENCE, TEMPORARY PONDS, CONSTRUCTION ACCESS MATS, SEDIMENT TRAPS, SWALES AND CHECK DAMS MUST BE INSTALLED PRIOR TO THE COMMENCEMENT ADDITIONAL MATERIALS SUCH AS CLEAR STONE, FILTER FABRIC, PUMPS, HOSES AND SILTSOXX TO BE KEPT ONSITE AT ALL TIMES FOR CONDUCTING REPAIRS TO SEDIMENT CONTROL MEASURES. ENGINEERED CHANGES TO THE ESC MEASURES MAY BE NEEDED AS SITE CONDITIONS CHANGE THROUGHOUT TH CONSTRUCTION PROCESS. THESE UPDATES MUST REFLECT BEST MANAGEMENT PRACTICES TO CONTROL SEDIMENT AND EROSION ONSITE AND SHOULD BE COMPLETED BASED ON DIRECION FROM THE SITE ENGINEER. ADDITIONAL MEASURES MAY BE REQUIRED AS DIRECTED BY AN ENGINEER THROUGHOUT THE CONSTRUCTION PROCESS. THE CONSTRUCTION ENTRANCE MAT IS TO BE INSTALLED AS THE FIRST STEP IN THE SITE ALTERATION PROCESS. D. SEDIMENT CONTROL FENCE IS TO BE INSTALLED DOWNSLOPE OF ALL DISTRUBED AREAS. A DOUBLE ROW OF SEDIMENT CONTROL FENCE IS TO BE INSTALLED SURROUNDING ALL NATURAL HERITAGE FEATURES AND AS DIRECTED BY THE SITE ENGINEER. SEDIMENT CONTROL FENCE IS TO BE AS PER THE STANDARDS ON THIS . FILTEREXX SILTSOXX OR APPROVED EQUIVALENT TO BE INSTALLED DOWNSTREAM FROM OUTLET AND WITHIN DITCHES TO A MINIMUM HEIGH OF 300mm 12. AN APPROVED SPILLS MANAGEMENT PLAN IS TO BE KEPT ON SITE. 13. SPILL CLEANUP EQUIPEMENT SUCH AS ABSORPTIVE MEDIA IS TO BE MAINTAINED ON SITE FOR IMMEDIATE USE IN 14. SPILLS ARE TO BE REPORTED IMMEDIATELY TO THE MECP SPILLS ACTION CENTRE AT 1-800-268-6060. 15. THE CONNTRACTOR WILL BE RESPONSIBLE FOR CLEAN-UP AND RESTORATION, INCLUDING ALL COST. DUE TO THE RELEASE OF SEDIMENT FROM THE SITE. 16. LOW IMPACT DEVELOPMENT (LID) MEASURES ARE NOT TO BE USED AS SEDIMENT CONTROL DEVICES. 7. ADDITIONAL SEDIMENT CONTROL DEVICES MAY BE DEEMED NECESSARY AND AS SITE CONDITIONS CHANGE AND

SHALL BE INSTALLED AS DIRECTED BY THE SITE ENGINEER, CONTRACT ADMINISTRATOR OR LOCAL MUNICIPALITY.

SEDIMENT BASIN DECOMMISSIONING

PROVIDE SPLASH PAD AT BOTTOM OF VEGETATED AREA FOR PUMP DISCHARGE LOCATION. . CREATE STABLE INTAKE (TO AVOID PUMPING SEDIMENT). LOCATE INTAKE AS FAR FROM ACCUMULATED SEDIMENT A POSSIBLE AND USE PERFORATED STANDPIPE TO HOUSE THE PUMP INTAKE. SURROUND PERFORATED STANDPIPE WITH FILTER FABRIC AND CLEAR STONE. PUMP INTAKE SHOULD BE FITTED WITH FILTER. . PUMP SLOWLY TO ENSURE THAT NO SEDIMENT IS ESCAPING TO THE WATERCOURSE;

I. MONITOR INTAKE REGULARLY TO ENSURE THAT PUMP IS PULLING WATER AND NOT SEDIMENT; 5. IF SEDIMENT IS OBSERVED TO BE REACHING THE WATERCOURSE, SHUT DOWN PIPES IMMEDIATELY AND CALL DESIGN CONTINUE TO PUMP UNTIL POND LEVELS ARE SUFFICIENTLY LOW TO ALLOW FOR SEDIMENT REMOVAL. ONCE SEDIMENT HAS BEEN EXPOSED AND ALLOWED TO BEGIN DRYING, IT NEEDS TO BE TESTED TO DETERMINE DISPOSAL 8. A QUALIFIED PERSON(S) (QP) WILL NEED TO SAMPLE THE SEDIMENT AND SUBMIT IT TO AN ACCREDITED LAB FOR CHEMICAL ANALYSIS WHILE MAINTAINING THE CHAIN OF CUSTODY;). ONCE THE SEDIMENT HAS BEEN CHARACTERIZED, SEDIMENT REMOVAL MAY BEGIN; O. SEDIMENT MAY BE REMOVED USING AN EXCAVATOR OR A HEAVY DUTY VACUUM TRUCK. REMOVAL SHOULD CONTINUE UNTIL

NATIVE MATERIAL IS ENCOUNTERED AND CONFIRMED BY A GEOTECHNICAL CONSULTANT;

MITIGATION MEASURES

WILL BE WEATHER DEPENDENT. ON DAYS THAT ARE VERY DRY, THE WATER TRUCK WILL BE ON SITE EVERY MORNING, AND IF NEEDED THE TRUCK WILL COME BACK IN THE AFTERNOON. TYPICAL DRY MONTHS ARE JUNE, JULY AND AUGUST. 2.STOCKPILES WILL NOT BE LOCATED WITHIN 200 M OF RESIDENTIAL HOMES OR RIGHT-OF-WAYS (TORBRAM, AIRPORT & 3.RICE GROUP WILL ORGANIZE TO HAVE THE WINDOWS OF ABUTTING RESIDENTIAL HOUSES CLEANED TWICE A YEAR. 4.ALL WORK WILL BE COMPLETED WITHIN THE ACCEPTABLE HOURS AS DESCRIBED IN THE TOWN'S NOISE BY-LAW 86-110. 5.TO MINIMIZE DISTURBANCE, A WORK BUFFER OF 50 M WILL BE MAINTAINED AROUND RESIDENTIAL PROPERTIES UNTIL MASS GRADING OF THE BLOCK HAS BEEN COMPLETED. IN ADDITION, WORK WILL ONLY BE COMPLETED DURING THE HOURS OF 8AM - 6PM WITHIN 200 M OF THE RESIDENTIAL PROPERTIES. A SCREENING FENCE WILL BE INSTALLED AND MAINTAINED SURROUNDING THE RESIDENTIAL PROPERTIES. THE SCREENING FENCE WILL BE COMPRISED OF A 1.8 M HIGH CHAIN LINK

1. WATER TRUCKS WILL BE USED TO SPRAY DOWN EXPOSED SOIL TO CONTROL DUST. THE SCHEDULE FOR THE WATER TRUCKS

COVERED WITH A PRIVACY SCREEN. 6.REFUELING OF CONSTRUCTION VEHICLES WILL BE VIA A PUMPER TRUCK WHICH WILL BE BY DAILY DELIVERY SERVICE. REFUELING ACTIVITIES WILL NOT TAKE PLACE WITHIN 1 KM OF RESIDENTIAL HOUSES. 7.TRAILERS AND ENCAMPMENT FOR THE OWNER AND WORKERS WILL BE LOCATED NEAR MAYFIELD AWAY FROM EXISTING

Species	Description	Application rate and Additional Instructions
Annual Rye - Lolium Multiflorum	Annual species. Suitable for a wide range of site	Control may be required for spring/summer plantings (e.g. mowing, etc.) to
	and soil types. Oats are suitable for a wide range	prevent cover cropfrom impeding native seed mix and to deter seed
	of sites, including both moist and dry sites. Some	production. Oats can be mowed in October before they set seed to reduce
	allelopathy effects are known to occur; however,	competition. Can reduce seeding ratio to limit mowing needs. Winterkill is
	the effects are anticipated to only last a few	adequate control for fall plantings.
	weeks after death. Seed March to October	

Toronto and Region Conservation Authority - Seed Mix Guideline (V.2.0 January 2022) Annendix B. Seed Mix Examples Table 1 - Recommended species to be used as nurse and/or cover crops

	TRCA Frugal Dr	y Mix (TRCA-SD-1)	
L-Rank	Scientific Name	Common Name	%
L3	Panicum virigatum	Switch grass	15.0%
L2	Sorghastrum nutans	Indian grass	15.0%
L3	Andropogon gerardii	Big bluestem	15.0%
L4	Elymus riparius	Riverbank rye	3.0%
L5	Elymus virginicus	Virginia wild rye	7.0%
L4	Elymus canadensis	Canada wild rye	11.0%
L2	Elymus trachycaulus	Slender wheat grass	2.0%
L2	Elymus villosus	Silky Wild Rye*	2.0%
L5	Oenothera biennis	Evening primrose	2.0%
L2	Heliopsis helianthoides	Oxeye	2.0%
L4	Rudbeckia hirta	Black eyed Susan	5.0%
L2	Schizachyrium scoparium	Little bluestem	10.0%
L5	Asclepias syriaca	Common milkweed	5.0%
L3	Penstemon digitalis	Foxglove beardtongue	2.0%
L3	Pycnanthemum virginianum	Virginia mountain mint*	2.0%
L5	Monarda fistulosa	Wild bergamont	2.0%
		Total	100.0%
* If supply is	sues arise, please replace these species wi	th reasonable substitute from Appe	endix C.

Minimum recommended ratio of 21.39 Kg/ha

SWALE TYPE A SLOPE = 0.30% BOTTOM WIDTH = 1.0m3:1 SIDE SLOPES TO MATCH EXISTING GROUND (MIN. HEIGHT = 0.57m) CHECK DAMS (SILTSOXX) WITH MIN HEIGHT

OF 0.20m TO BE PLACED EVERY 65m

SWALE TYPE B SLOPE = 0.70% BOTTOM WIDTH = 1.0m3:1 SIDE SLOPES TO MATCH EXISTING GROUND (MIN. HEIGHT = 0.49m) CHECK DAMS (SILTSOXX) WITH MIN HEIGHT OF 0.20m TO BE PLACED EVERY 28m

OF 0.30m TO BE PLACED EVERY 27m SLOPE = 1.50%BOTTOM WIDTH = 1.0m3:1 SIDE SLOPES TO MATCH EXISTING GROUND (MIN. HEIGHT = 0.51m)

CHECK DAMS (SILTSOXX) WITH MIN HEIGHT

OF 0.30m TO BE PLACED EVERY 20m


3:1 SIDE SLOPES TO MATCH EXISTING


CHECK DAMS (SILTSOXX) WITH MIN HEIGHT


| GROUND (MIN. HEIGHT = 0.53m) |


SWALE TYPE C SLOPE = 1.10%


BOTTOM WIDTH = 1.0m

























	HICKENB	OTTOM AND	SEDIMENT B	ASIN DETAIL - PON	ND 1				HICKENBO	OTTOM AND	SE
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH			ELEVATION	AREA (m²)	l
	(m)	AREA (III-)	DEPTH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)			(m)	AREA (III-)	l
TOP OF BERM	245.00	2098	0.30	-	597	-		TOP OF BERM	233.50	1414	
CTIVE STORAGE	244.70	1884	0.80	1246	1293	-		ACTIVE STORAGE	233.20	1239	Γ
RMANENT POOL	243.90	1369	3.00	1844	1875	-		PERMANENT POOL	232.55	900	Ī
воттом	240.90	169	-	-	-	-		BOTTOM	229.55	36	
FOREBAY	243.90	152	1.00	-	69	-		FOREBAY	232.55	100	Γ
TERGENCY WEIR	-	-	0.30	-	-	9.00		EMERGENCY WEIR	-	-	
					<u> </u>		•	<u> </u>			

							_					
	HICKENBO	OTTOM AND	SEDIMENT BA	ASIN DETAIL - PON	ID 6				HICKENBO	TTOM AND S	EDIMENT BA	SIN DETA
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH			ELEVATION	AREA (m²)	DEPTH (m)	STOR
	(m)	AREA (III)	DEP IH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)			(m)	AREA (III)	DEP IR (III)	REQUIRE
F BERM	233.50	1414	0.30	-	397	1		TOP OF BERM	240.65	2007	0.30	-
STORAGE	233.20	1239	0.65	646	691	-		ACTIVE STORAGE	240.35	1798	0.80	112
IENT POOL	232.55	900	3.00	956	972	-		PERMANENT POOL	239.55	1296	3.50	166
ПОМ	229.55	36	-	-	-	-		воттом	236.00	2	-	-
REBAY	232.55	100	1.00	-	36	-		FOREBAY	239.55	10	1.00	-
NCY WEIR	-	-	0.30	-	-	5.00		EMERGENCY WEIR	-	-	0.30	-
							-					

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 11									
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH			
	(m)	AREA (III)	DEPTH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)			
TOP OF BERM	240.65	2007	0.30	-	570	-			
ACTIVE STORAGE	240.35	1798	0.80	1126	1229	•			
PERMANENT POOL	239.55	1296	3.50	1667	1694	-			
воттом	236.00	2	-	-	-	-			
FOREBAY	239.55	10	1.00	-	-26	-			
EMERGENCY WEIR	-	-	0.30	-	-	2.00			

IICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 12

TOP OF BERM 239.00 2007 0.30 -

237.90 144 1.00

PERMANENT POOL 237.90 1296 3.00

BOTTOM 236.90 117 -

FOREBAY

FOREBAY

ACTIVE STORAGE 238.70 1798 0.80 1134 1229

ELEVATION AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH

1678

(m) AREA (III-) DEPTH (M) REQUIRED (m³) PROVIDED (m³)

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 16										
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH				
	(m)	AREA (III)	DEPTH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)				
TOP OF BERM	247.98	2134	0.30	-	608	-				
ACTIVE STORAGE	247.68	1918	0.85	1235	1387	-				
PERMANENT POOL	246.83	1369	3.00	1828	1875	-				
воттом	242.00	77	-	-	-	-				
FOREBAY	246.83	148	1.00	-	69	-				
EMERGENCY WEIR	-	-	0.30	-	-	7.00				

	HICKENBO	TTOM AND S	EDIMENT BA	SIN DETAIL - PON	D 17	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANLA (III)	DEF III (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	246.35	2134	0.30	-	608	1
ACTIVE STORAGE	246.05	1918	0.85	1243	1387	-
PERMANENT POOL	245.20	1369	3.00	1839	1875	-
BOTTOM	242.00	164	-	-	-	-
FOREBAY	245.20	148	1.00	-	69	-
EMERGENCY WEIR	-	-	0.30	_	-	7.00

	HICKENBO	OTTOM AND	SEDIMENT BA	ASIN DETAIL - PON	ID3	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	AREA (III)	DEP IR (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	243.70	1282	0.30	-	359	-
ACTIVE STORAGE	243.40	1116	0.40	398	404	-
PERMANENT POOL	243.00	912	3.00	588	994	-
воттом	240.00	38	-	-	-	-
FOREBAY	243.00	101	1.00	-	37	-
EMERGENCY WEIR	-	-	0.30	-	-	3.00

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 2

TOP OF BERM 242.20 1918 0.30 -

PERMANENT POOL 241.10 1225 3.00 1582

BOTTOM 238.10 121 -

FOREBAY 241.10 136 1.00

ACTIVE STORAGE 241.90 1714 0.80 1069 1167

ELEVATION AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH

(m) AREA (III-) DEPTH (M) REQUIRED (m³) PROVIDED (m³)

	HICKENBO	DTTOM AND	SEDIMENT BA	ASIN DETAIL - PON	ID8	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENG
	(m)	ANEA (III)	DEP IR (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	243.95	2247	0.30	-	640	-
ACTIVE STORAGE	243.65	2025	0.70	1189	1247	-
PERMANENT POOL	242.95	1552	3.00	1759	2252	1
воттом	236.30	237	-	ı	-	-
FOREBAY	242.95	172	1.00	-	83	-
EMERGENCY WEIR	-	-	-	-	-	8.00

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 7

TOP OF BERM 241.35 2025 0.30 -

 ERMANENT POOL
 240.35
 1369
 3.00
 1578

240.35 9 1.00

BOTTOM 239.65 182 -

FOREBAY

FOREBAY

ACTIVE STORAGE 241.05 1815 0.70 1066 1109

ELEVATION AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH

(m) AREA (III-) DEPTH (M) REQUIRED (m³) PROVIDED (m³)

	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANLA (III)	DEF III (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	235.25	2007	0.30	-	570	ı
ACTIVE STORAGE	234.95	1798	0.80	1064	1229	ı
PERMANENT POOL	234.15	1296	3.00	1574	1728	-
воттом	239.00	104	-	-	-	
FOREBAY	234.15	144	1.00	-	64	-
EMERGENCY WEIR	-	-	0.30	-	-	7.00

	HICKENBO	TTOM AND S	EDIMENT BA	ISIN DETAIL - PON	D 18	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	AREA (III)	DEP IR (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	245.66	2088	0.30	-	594	-
ACTIVE STORAGE	245.36	1875	0.85	1169	1353	-
PERMANENT POOL	244.51	1332	3.00	1730	1801	-
воттом	243.00	166	-	-	-	-
FOREBAY	244.51	146	1.00	-	67	-
EMERGENCY WEIR	-	-	0.30	-	-	7.00

	HICKENBO	DTTOM AND	SEDIMENT BA	ASIN DETAIL - PON	ID 4	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANEA (III)	DEP IH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	237.10	2237	0.30	-	638	-
ACTIVE STORAGE	236.80	2016	0.80	1198	1391	-
PERMANENT POOL	236.00	1482	3.00	1772	2107	-
воттом	233.10	210	-	-	-	1
FOREBAY	236.00	165	1.00	-	165	-
EMERGENCY WEIR	-	-	_	-	-	9.00

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 5

TOP OF BERM 236.45 1082 0.30 -

 PERMANENT POOL
 235.65
 702
 3.00
 586
 631

BOTTOM 232.65 6 - - -

ACTIVE STORAGE 236.15 930 0.50 396

235.65 78 1.00

FOREBAY

ELEVATION (m) AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH (EQUIRED (m³) PROVIDED (m³) (m)

	HICKENBO	DTTOM AND	SEDIMENT BA	ASIN DETAIL - PON	ID 9	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANEA (III)	DEP IH (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	243.90	2323	0.30	-	663	-
ACTIVE STORAGE	243.60	2098	0.60	913	1130	-
PERMANENT POOL	243.00	1681	3.00	1351	2523	-
воттом	237.54	190	-	-	-	-
FOREBAY	243.00	187	1.00	-	93	-
EMERGENCY WEIR	-	-	0.30	-	-	8.00

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 10

TOP OF BERM 240.30 2190 0.30 - 624

 CTIVE STORAGE
 240.00
 1971
 0.80
 1250
 1358

 ERMANENT POOL
 239.20
 1444
 3.00
 1850
 2028

BOTTOM 235.00 240 - - - -

239.20 10 1.00

ELEVATION AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH

REQUIRED (m³) PROVIDED (m³)

	HICKENBO	TTOM AND S	SEDIMENT BA	SIN DETAIL - PON	D 14	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANEA (III)	DEF III (III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	235.50	1037	0.30	-	288	-
ACTIVE STORAGE	235.20	888	0.60	454	450	-
PERMANENT POOL	234.60	625	3.00	672	507	-
BOTTOM	243.50	169	-	-	-	•
FOREBAY	234.60	100	1.00	-	19	-
EMERGENCY WEIR	Ī	-	0.30	-	-	7.00

HICKENBOTTOM AND SEDIMENT BASIN DETAIL - POND 15

TOP OF BERM 250.79 1037 0.30 - 288

ACTIVE STORAGE 250.49 888 0.60 275
 PERMANENT POOL
 249.89
 625
 3.00
 407

BOTTOM 242.60 92 - -

249.89 100 1.00

ELEVATION (m) AREA (m²) DEPTH (m) STORAGE STORAGE LENGTH REQUIRED (m³) PROVIDED (m³) (m)

	HICKENBO	TTOM AND S	SEDIMENT BA	SIN DETAIL - PON	D 19	
	ELEVATION (m)	AREA (m²)	DEPTH (m)	STORAGE REQUIRED (m³)	STORAGE PROVIDED (m³)	LENGTH (m)
TOP OF BERM	244.50	2134	0.30	-	608	-
ACTIVE STORAGE	244.20	1918	0.85	1234	1387	-
PERMANENT POOL	243.35	1369	3.00	1826	1875	-
воттом	245.25	20	-	-	-	-
FOREBAY	243.35	148	1.00	-	69	-
EMERGENCY WEIR	-	-	0.30	-	-	7.00

·	HICKENBO	OTTOM AND S	EDIMENT BA	ASIN DETAIL - PON	D 20	
	ELEVATION	AREA (m²)	DEPTH (m)	STORAGE	STORAGE	LENGTH
	(m)	ANEA (III-)	DEFIR(III)	REQUIRED (m³)	PROVIDED (m³)	(m)
TOP OF BERM	247.28	1170	0.30	-	327	ı
ACTIVE STORAGE	246.98	1011	0.60	366	519	•
PERMANENT POOL	246.38	729	3.00	542	675	-
воттом	246.15	20	-	-	-	-
FOREBAY	246.38	108	1.00	-	25	•
EMERGENCY WEIR	<u>-</u>	-	0.30	_	-	7.00

4	ISSUED TO TRCA	2024/AP
<u>3</u> 2	ISSUED TO TRCA	2023/DE
1	ISSUED TO TOWN ISSUED TO TRCA	2023/OC 2023/JUI
No.	ISSUE / REVISION	YYYY/MM

BEARING NOTE: BEARINGS ARE UTM GRID, DERIVED FROM GPS OBSERVATION USING THE "TOPNET" GPS NETWORK OBSERVATIONS, UTM ZONE 17, NAD83 (CSRS) (1997.0)

ELEVATION NOTE: ELEVATIONS HERON ARE GEODETIC IN ORIGIN AND WERE DERIVED FROM GPS OBSERVATION USING THE "TOPNET" GPS NETWORK AND REFERED TO THE CGVD-1928:

SITE BENCHMARK: A CUT CROSS HAVING ELEVATION 242.51 m WAS SET ON THE NORTHEAST CORNER OF THE INTERSECTION BETWEEN MAYFIELD ROAD AND TORBRAM ROAD

DESIGN ELEMENTS ARE BASED ON SITE PLAN BY WESTON CONSULTING INC. PROJECT No.: TBD

DRAWING NOTES: THIS DRAWING IS THE EXCLUSIVE PROPERTY OF C.F. CROZIER & ASSOCIATES INC. AND THE REPRODUCTION OF ANY PART OF IT WITHOUT PRIOR WRITTEN CONSENT OF THIS OFFICE IS STRICTLY PROHIBITED. THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS, LEVELS, AND DATUMS ON SITE AND REPORT ANY DISCREPANCIES OR OMISSIONS TO THIS OFFICE PRIOR TO CONSTRUCTION THIS DRAWING IS TO BE READ AND UNDERSTOOD IN CONJUNCTION WITH ALL OTHER PLANS AND DOCUMENTS APPLICABLE TO THIS PROJECT. DO NOT SCALE THIS DRAWING. ALL EXISTING UNDERGROUND UTILITIES TO BE VERIFIED IN THE FIELD BY THE CONTRACTOR PRIOR TO CONSTRUCTION.

> TULLAMORE LANDS TOWN OF CALEDON

TOPSOIL STRIPPING CONSTRUCTION NOTES AND DETAILS

